



**Maryland Department of Environment**  
**Water and Science Administration**  
**Compliance Program**  
**1800 Washington Blvd, Suite 420**  
**Baltimore, MD 21230-1719**  
**410- 537-3510, 1-800-633-6101**

---

---

**Inspector:** Christopher Lepadatu  
**AI ID:** 3076

**Site Name:** Patapsco WWTP  
**Facility Address:** 3501 Asiatic Ave, Curtis Bay, MD 21226  
**County:** Baltimore City County

**Start Date/Time:** March 21, 2024 09:30 AM  
**End Date /Time:** March 21, 2024 12:00 PM  
**Media Type(s):** NPDES Municipal Major Surface Water

**Contact(s):** Kevin McFadden – Operation Supervisor II, Patapsco WWTP  
Scott Moffatt – Policy Analyst, Baltimore City DPW  
Andrea Buie-Branam – Chief of ERCS, Baltimore City DPW

## **NPDES Municipal Major Surface Water**

**Permit / Approval Numbers:** 15DP0850  
**NPDES Numbers:** MD0021601  
**Inspection Reason:** Follow-up  
**Site Status:** Active  
**Compliance Status:** Compliance  
**Site Condition:** Additional Investigation Required  
**Recommended Action:** Continue Routine Inspection  
**Evidence Collected:** Photos or Videos Taken, Record Review, Visual Observation  
**Delivery Method:** Email  
**Weather:** Clear, Breezy, Good

---

---

### **Inspection Findings:**

#### **Introduction:**

The Patapsco Wastewater Treatment Plant (WWTP) is permitted to discharge to the Patapsco River which is designated as Use II waters protected for estuarine and marine aquatic life. The Patapsco WWTP features advanced treatment processes to achieve enhanced nutrient removal (ENR), chlorination and de-chlorination. The Patapsco WWTP is rated to treat an average daily flow of up to 73 MGD.

The treatment system includes preliminary treatment (grit removal and fine screening), primary treatment (primary settling tanks (PSTs)), secondary treatment (biological nutrient removal activated sludge process and additional filter nitrification), tertiary treatment (denitrification filters for enhanced nutrient removal) and disinfection (chlorination).

Primary sludge (PS) and waste activated sludge (WAS) produced by the primary treatment and secondary treatment process is thickened on-site. The solids thickening process consists of Gravity Sludge Thickeners (GSTs) and dissolved

Inspection Date: March 21, 2024  
 Site Name: Patapsco WWTP  
 Facility Address: 3501 Asiatic Ave, Curtis Bay, MD 21226

air flotation tanks. The thickened sludge is stored in a sludge blend tank and then conveyed to the drying facility on-site which is operated by a third-party, Synagro.

On this day, I inspected the WWTP with the contacts listed above.

Consent Decree:

As of November 2023, Baltimore City and the Department signed a Consent Decree, Case No. 24-C-22-00386, which establishes specific goals and objectives related to the operations and maintenance of the Patapsco WWTP. As a result, maintenance items observed during the site inspection will be notated in the relevant areas of the inspection report and not itemized in the Violation(s) section as in previous inspection reports. The goals and objectives in the Consent Decree are noted below for monitoring and tracking progress. The table has been updated with the information included in the Consent Decree Report provided on February 14, 2024.

Patapsco WWTP Consent Decree (CD) Overall Progress Tracking Summary				
CD Paragraph Reference	Activity	CD Deadline	Actual Date Completed	Compliance Status (11/25/23)
147-PAT	Provide the Dryer Facility with access to, and control of, GST thickened sludge pumps to automate sludge withdrawal from the GSTs until the existing stored sludge from the SBTs is removed and the SBTs are returned to normal operating mode.	11/15/2023	October 2023	Complete
148-PAT	Have and maintain contracts for on-call hauling services to serve as back-up to the Dryer Facility.	Ongoing		Compliant
149-PAT	Complete replacement or rehabilitation of the grit facility, which includes provision for odor control and proper ventilation. Workers entering the grit facility to comply with Grit Facility SOPs.	4/30/2024 (RFP) 12/31/2027 (Complete Rehabilitation or Replacement)		80% 0%
150-PAT	Repair or refurbish Industrial Plant Influent Facility (IPI) screens and pumps and replace or fully rehabilitate the IPI Facility to operate as designed.	6/30/2024		95%
151-PAT	Repair all non-functional screens in the Fine Screen Facility, increase screen opening size for three screens, and install new conveyors, northern screen compactors, and curtains from the screen chutes to the belt.	6/30/2024		50%
152-PAT	Repair and upgrade scum trough actuators associated with the PSTs to allow for automatic operation of the scum removal system, and upgrade mechanisms of clarifiers #1-3 to provide automatic operation.	6/30/2024	10/23/2023	Complete
153-PAT	Ensure all six PSTs are fully functional and operating as designed.	12/15/2023	9/5/2023	Complete
154(a)-PAT	Repair all RAS/WAS pumps for secondary clarifier #6a to operate as designed.	11/25/2023	8/16/2023	Complete
154(b)-PAT	Replace missing skimmer sections to increase scraper effectiveness.	11/25/2023	9/22/2023	Complete
154(c)-PAT	Remove BAF media from secondary clarifier influent and BAF mudwells.	11/25/2023	11/18/2023	Complete
155(a)-PAT	Complete evaluation of need for secondary clarifier #3. Within 10 days of evaluation: Request approval to discontinue or alter use of clarifier.	4/1/2024 (Complete Evaluation) 5/1/2024 (Request Approval to Discontinue / Alter)		95% 0%
155(b)-PAT	Submit a plan for Department approval to improve the clarifier #3 (Clarifier #3 Improvement Plan) and implement immediately upon approval	5/1/2024		0%
156-PAT	Investigate Biological Aerated Filter Facility ("BAF") media state	12/15/2023	March 2023	Complete
157-PAT	Submit a plan and schedule to address BAF media loss and prohibit any discharge of media to waters of the State	1/14/2023	11/25/2023	Complete
158-PAT	Automate time scum log operation of the Chlorine Contact Tank (CCT)	1/31/2025		95%
159-PAT	Ensure staff are present at all times during each shift to maintain manual skimming of FOGs or floating solids at the CCTs until 158-PAT is complete.	Ongoing		Compliant
160-PAT	Rehabilitate GST #4 and associated pumps.	3/14/2024	2/10/2023	Complete
161-PAT	Ensure all GSTs are fully functional and operating as designed. Baltimore City shall notify Plaintiffs upon receipt of parts.	11/25/2023	July 2023	Complete
162-PAT	Submit a PCB Minimization Plan	12/15/2023	11/25/2023	Complete

Inspection Date: March 21, 2024  
 Site Name: Patapsco WWTP  
 Facility Address: 3501 Asiatic Ave, Curtis Bay, MD 21226

163-PAT	Complete investigation into flow meter and complete root cause analysis of the discrepancy between influent and effluent flow volume.	12/15/2023	5/29/2023	Complete
164-PAT	Submit a revised FOG Mitigation Plan	11/25/2023	11/25/2023	Complete
165-PAT	Submit a Staffing Report and Staffing Plan	12/31/2023	12/22/2023	Complete
166-PAT	Have, maintain, and make available to the Department Patapsco WWTP SOP	6/30/2024		60%
167-PAT	Submit a report that identifies what processes at the Patapsco WWTP are currently automated, and conduct a feasibility study for the automation of additional processes, with a plan and schedule for future automation.	5/13/2024		10%
168-PAT	Have, maintain, and update a Computerized Maintenance Management System (CMMS) as functional work order system to ensure that the plant and its equipment and components operate as designed.	Ongoing		Compliant
169-PAT	Complete a condition assessment and inventory of existing assets in order to develop an asset management program, and within 90 days of the completion of the assessment and inventory, begin implementing the asset management program.	11/15/2024 (Completion of assessment)		40%
		2/13/2025 (Commence Implementation)		0%

The table above will be updated during future facility inspections.

Site Walkthrough:

The Industrial Plant Influent (IPI) contains two (2) fine screens and four (4) pumps for conveying flow to the primary clarifiers. The IPI building has approximately 2-3 MGD capacity for industrial influent. The two (2) fine screens in the IPI building receive flow by means of individual channels and gates for flow control. The gate for Bar screen #1 is not functional and needs maintenance – no schedule of repair provided at this time. Screened and raked material is discharged into rolling dumpsters, one for each fine screen. The dumpsters rest in a concrete channel where they can be winched to the exterior of the IPI building for waste collection.

The Fine Screen facility contains eight (8) fine screens divided into two groups of four which I will refer to as “north group” and “south group”. Each group of screens has a conveyor and compactor associated with it to carry screened material to the compactor before discharging it to waste dumpsters. At the time of the site visit, the four (4) fine screens in the south group were observed to be in operation with the north group of four (4) screens off for maintenance. A project for replacing the compactors and conveyor belts for both groups of screens is ongoing with technicians in the process of replacing the conveyor belt on the north group of fine screens today. Fats, oils, and grease (FOG) continues to be an ongoing issue for the facility.

Transfer Station:

The transfer station has a roof, low wall on three sides, and trench drains in its concrete floor. Grease and grit from the preliminary treatment systems (screening) are stored in the transfer station. Liquid that drains into the trench drains of the transfer station is pumped back into the gravity sludge thickeners (GSTs). Dried waste and grit are taken to the Quarantine Road Municipal Landfill for disposal.

Gravity Sludge Thickeners (GSTs):

There are three (3) 65-ft diameter gravity sludge thickeners (GSTs) in the sludge handling area of the plant. The GSTs are numbered #1, #2, and #4. GSTs #1 and #2 are built on grade and GST #4 is elevated above grade. The skimming arms of GST #1 and #2 are missing significant portions of the rubber flaps which should extend down to the liquid surface to effectively remove surface scum. Currently, staff spray water on the surface of GST #1 and #2 in order to manually remove surface scum. Repairs for the skimming arms are reportedly planned and a vendor has been selected to complete the repairs.

Inspection Date: March 21, 2024  
 Site Name: Patapsco WWTP  
 Facility Address: 3501 Asiatic Ave, Curtis Bay, MD 21226



Image 01: GST #1

At the time of the site inspection, GST #1 was observed as having a heavy layer of floating scum on the surface. GST #2 had a layer of floating scum that appeared to have less solids and more grease than what was observed in GST #1. It was reported that Synagro's sludge processing operations has been keeping up with the plant's sludge production; however, at the time of the site inspection, Synagro was reportedly down and would be starting back up shortly. The vertical sludge storage tanks are empty and Synagro is able to pull directly from GST's #1 and #2. The scum troughs on GST #1 and GST #2 were clear and operational. GST #4 is operational but not in use and is kept as a back up for GSTs #1 and #2.

Sludge Processing to Synagro

Sludge processing data is provided in the monthly MOR submitted with the netDMR submissions. The data provided for the month of February 2024 is organized in the table below.

Sludge Processing to Synagro, February 2024				
Date	KGAL Feed Sludge	%Total Solids in Feed Sludge	Feed Sludge, Dry Tons	Synagro Pellet Production, Dry Tons
2/1	490.285	3.02	61.74	23.06
2/2	603.339	3.08	77.49	60.57
2/3	562.316	4.01	94.03	0.00
2/4	640.296	2.82	75.29	0.00
2/5	384.312	2.33	37.34	91.95
2/6	296.162	3.55	43.84	56.94
2/7	304.976	3.24	41.20	45.71
2/8	329.076	3.43	47.07	68.70
2/9	340.878	3.41	48.47	70.09
2/10	268.971	3.41	38.25	23.70
2/11	556.530	3.43	79.60	0.00
2/12	594.139	4.67	115.70	22.83
2/13	665.249	2.99	82.95	115.38
2/14	756.061	2.13	67.15	114.87
2/15	48.957	3.63	7.41	69.43
2/16	303.027	3.07	38.79	91.61
2/17	249.153	3.14	32.62	0.00
2/18	312.394	2.66	34.65	0.00
2/19	618.241	2.65	68.32	92.52
2/20	647.891	2.63	71.05	45.24
2/21	194.324	3.32	26.90	91.98
2/22	405.577	2.97	50.23	45.75
2/23	325.141	2.54	34.44	45.71
2/24	215.288	2.84	25.50	45.15
2/25	344.967	2.95	42.44	0.00
2/26	337.183	3.04	42.74	82.80

Inspection Date: March 21, 2024  
 Site Name: Patapsco WWTP  
 Facility Address: 3501 Asiatic Ave, Curtis Bay, MD 21226

2/27	384.610	3.13	50.20	69.47
2/28	362.015	2.93	44.23	24.86
2/29	444.619	3.12	57.85	46.22
Total	11,985.98	90.14	1,537.49	1,444.54
Average	413.310	3.11	53.02	49.81

Primary Treatment:

The primary treatment system consists of six (6) large, rectangular Primary Settling Tanks (PSTs), each equipped with a chain and flight sludge conveyance mechanism, scum logs, and screw sludge collector.



Image 02: PST # 4, Effluent.

At the time of the site inspection, PSTs #1, #4, and #6 were in service. PST #3 was in the process of being cleaned. PSTs #2 and #5 were operating as flow-thru until they can be drained, cleaned, and repaired. The facility is still dealing with the effects of significant rainfall events.

*High Purity Oxygen Aeration Reactors and Liquid Oxygen Plant (LOX Plant):*

The LOX Plant converts air to 95% liquid oxygen. Liquid oxygen is used for the pure oxygen reactors for BOD removal. The main system at the LOX Plant is currently running. The High Purity Oxygen Aeration facility has six (6) pure oxygen reactors. The reactors are enclosed, rectangular tanks where the inside cannot be observed. Reactors #2, #3, #5, and #6 were in service at the time of the inspection. Reactor #1 is in standby and reactor #4 is down while two of its mixers are being rebuilt.

Secondary Treatment:

The facility is equipped with eight (8) secondary clarifiers. Secondary clarifier #3 is not operational and is being used as a mudwell to contain backwash water from the denitrification filters and biological aeration filters (BAF). Wastewater from secondary clarifier #3 is pumped back to the PST influent via a temporary pump from United Rental. It was reported that there is a plan to run the HPDE pipe directly to the temporary pump and avoid using secondary clarifier #3 for this purpose. There is a delay in this process as they are having difficulty locating a vendor.

Secondary clarifier #4 has a section of the skimmer arm missing. It was reported that parts are on order. At the time of the inspection, technicians were making repairs to the scum pump on Clarifier #2. Clarifier #6b was empty due to repairs needed on its skimmer arm. It was reported that the skimmer arm hung up on the scum trough and was severely bent / twisted from the torque.

Inspection Date: March 21, 2024  
Site Name: Patapsco WWTP  
Facility Address: 3501 Asiatic Ave, Curtis Bay, MD 21226



Image 03: Clarifier #6b, empty, bent / twisted skimmer arm.

#### BAFs and Mud Wells:

Inside the Biological Aeration Filter (BAF) facility there are 22 filter cells and associated blowers. Fourteen (14) filter cells are necessary for design average daily flow. No issues were observed or reported with the BAF system or Mud Wells.

#### Denitrification Filters:

The denitrification filter (DNF) facility contains 34 gravity filters and support systems such as backwash pumps and blowers. 27 filters were in service at the time of the inspection. Filters #2, #6, #21, #32, and #33 are out of service for mechanical issues (#6 and #21 are in need of replacement backwash valves, which are on order; #2 is in need of a replacement level indicator). Filters #34 and #1 are maintained in standby and used only for emergencies. 24 filters are necessary for design average daily flow. The DNF filters are automatically backwashed every four hours for approximately 46 minutes.

#### Chlorine Contact Chambers:

The wastewater treatment plant has four (4) chlorine contact chambers with scum troughs and mixers. All four (4) chlorine contact chambers were operating at the time of the site inspection. No issues were reported or observed.

#### Outfall 001:

Foam was observed on the surface of the final discharge channel which appeared to disperse rapidly. BAF media and FOGs were not observed to be leaving the site via the effluent channel.



Inspection Date: March 21, 2024  
Site Name: Patapsco WWTP  
Facility Address: 3501 Asiatic Ave, Curtis Bay, MD 21226



Image 04: Final effluent.

#### Self-Monitoring / In-House Lab:

The following records were reviewed:

- Daily pH calibration records from 3/1/24 to 3/21/24.
- Daily zero oxygen verification / dissolved oxygen (DO) calibration from 3/1/24 to 3/21/24.
- Daily composite samplers' temperatures from 3/12/24 to 3/21/24.
- Total residual chlorine standards reading / verification for 3/1/24 to 3/21/24.

pH calibrations are conducted 5 times per shift per day. No violations were observed with the pH calibration records. A zero-oxygen standard is used each time for DO calibrations. No violations were observed with the DO calibration records.

The facility's operator lab for the outfall has two composite samplers. The temperatures of the composite samplers #1 and #2 were 2.0°C and 4.0°C, respectively. The composite samplers were less than or equal to 6°C which is within the temperature requirement for sample holding / preservation, according to Table II in CFR 136.3.

Calibration records for the HACH DR300 CL2 Colorimeter were reviewed for the period from 3/1/24 to 3/21/24 and no violations were observed.

#### Lab Reports, MORs, and DMRs:

Lab reports and MORs for February 2024 were provided for review. Lab reports for 5-day biological oxygen demand (BOD), total suspended solids (TSS), ammonia, nitrate plus nitrite, total phosphorous (TP), ortho-phosphate, Enterococci, cyanide, and metals were reviewed.

On March 15, 2024, the Department was notified of a non-compliance regarding the Cyanide, amenable to chlorination sampling. It was reported one of the samples collected for Cyanide analysis was not preserved properly and the result from the sample was excluded from the monthly average for Cyanide. The permit authorization requires Cyanide (Cyanide, Free) is monitored all year with one measurement completed each month on 4 grab samples collected on a given day. The results of the four samples are averaged and reported as a monthly average in terms of loading (lb/d) and in terms of concentration (ppb). In the 5-day follow-up report, it was reported that the other 3 samples were preserved properly and valid. To prevent a recurrence of this error, they are reviewing the Standard Operating Procedure (SOP) for sample collection with all staff in the secondary process area where the sample collection is performed.

No issues or violations were observed in the lab reports or MORs. No issues or violations were observed or reported in the NetDMR submission for February 2024.

Inspection Date: March 21, 2024  
Site Name: Patapsco WWTP  
Facility Address: 3501 Asiatic Ave, Curtis Bay, MD 21226

**Non-compliance Report / Bypass Event(s):**

On March 3, 2024, the Department was notified by Patapsco WWTP of a partial bypass of the Denitrification Filters (DNF) system. It was reported that a partial bypass of the DNF system was necessary due to clogged nitrification filters and backwashing valve issues. The issues with the DNF system and backwash valves began on Friday and a rain event on Saturday resulted in an increased flow to the facility which ultimately resulted in the need for the bypass of the DNF system. The bypass started on March 2, 2024, at 9:30 am and ended on March 5, 2024, at 11:30 am. It was reported that an estimated 257,500,000 gallons bypassed the DNF system.


On March 9, 2024, the Department was notified by Patapsco WWTP of a partial bypass of the Biological Aerated Filters (BAF) system. It was reported the partial bypass of the BAF system was necessary due to a plant-wide loss of commercial power. The partial bypass of the BAF system began at 6:40 pm on March 8, 2024, and power was restored around 11:00 pm; however, a variety of control and equipment failures had to be addressed before the BAF system could be brought online. All equipment and controls systems were reset and the BAF bypass ended on March 9, 2024, around 8:45 am. During the bypass, it was estimated that 30.77 million gallons bypassed the BAF system and continued to the DNF filters for treatment. It was reported that, without the BAF system available, the facility was not able to convert ammonia to nitrate which would lead to significantly higher than normal effluent Total Nitrogen (TN) concentration. Estimates for the Total Nitrogen concentration are not available as the Friday and Saturday process control samples were not properly preserved and could not be analyzed. An ongoing electrical system upgrade project is in progress. When the project is complete, the plant will have 3 electrical feeds to guard against this type of complete power outage from re-occurring.

As of November 2023, Baltimore City and the Department have signed a Consent Decree – Case No. 24-C-22-00386 which establishes specific goals and objectives related to the operations and maintenance of the Patapsco WWTP. As a result, maintenance items observed during the site inspection will be notated in the relevant areas above and not itemized in the Violation(s) section as in previous inspection reports.

**Regular inspections will continue.**

---

---

Inspector:  4/8/2024  
Christopher Lepadatu / Date  
christopher.lepadatu@maryland.gov  
410-537-3521

Received by: \_\_\_\_\_

Signature/Date

Print Name